

AMRAPALI, DREAM VALLEY, PHASE-2

Project Name: Construction/Rectification of Balance Works /Leftout Works of Dream Valley, Phase-II on as is where is basis at Plot No.GH-09, Tech Zone-IV, Gr. Noida (UP) pertains to Amrapali Group of Companies on Engineering, Procurement and Construction (EPC) basis.

Date of Start 10.10.2020

Date Of Completion 09.10.2023

FLATS HAND OVER PLANNING

S. No.	Tower	No. of Un-finished Flat	Completion Schedule	Completion as on 31.12.2020 (%)
1	A1	228	Apr.-2022 No of towers : 4 (No. of Flats: 874)	4%
2	A2	228		3%
3	A3	228		1%
4	A4	190		1%
5	A5	228	Jan.-2023 No of towers :18 (No. of Flats:3372)	1%
6	A6	190		1%
7	A7	228		1%
8	C5	208		0%
9	C6	152		8%
10	C7	114		8%
11	C8	114		8%
12	C9	114		8.5%
13	C10	152		13%
14	C11	208		2%
15	C12	208		2%
16	B1	208		1%
17	B2	208		1%
18	B3	208		1%
19	B4	208		1%
20	B5	208		0.5%
21	C1	208		0%
22	C2	208		0%

AMRAPALI, DREAM VALLEY, PHASE-2

Project Name: Construction/Rectification of Balance Works /Leftout Works of Dream Valley, Phase-II on as is where is basis at Plot No.GH-09, Tech Zone-IV, Gr. Noida (UP) pertains to Amrapali Group of Companies on Engineering, Procurement and Construction (EPC) basis.

Date of Start 10.10.2020

Date Of Completion 09.10.2023

FLATS HAND OVER PLANNING

S. No.	Tower	No. of Un-finished Flat	Completion Schedule	Completion as on 31.12.2020 (%)
23	B6	208	Sep.-2023 No of towers : 25 (No. of Flats: 4056)	0.5%
24	C3	208		0%
25	C4	208		0%
26	D1	156		0%
27	D2	156		0%
28	E1	156		0%
29	E2	156		0%
30	E3	156		0%
31	E4	156		0%
32	E5	156		0%
33	E6	156		0%
34	E7	156		0%
35	E8	156		0%
36	F1	156		0%
37	F2	156		0%
38	F3	156		0%
39	F4	156		0%
40	F5	156		0%
41	F6	156		0%
42	F7	156		0%
43	F8	156		0%
44	F9	156		0%
45	F10	156		0.5%
46	F11	156		0%
47	F12	156		0%